



NAM FUNG – LOT 58 AREA 55A

SCOPE OF WORKS : Design and Construction of Diaphragm Wall and Pumping Test

MAIN CONTRACTOR :
CHINA HARBOUR / CWF JV

CLIENT :
NAM FUNG TEXTILE LIMITED

ENGINEER :
MAUNSELL

PROGRAMME :
April 1999 – February 2000

CONTRACT VALUE :
HK\$

MAIN EQUIPMENT :
5 Excavation Rigs (LBH852.853)
2 Service Cranes (80T to 150T)
1 Bentonite Plant (800m³)
6 Grabs & 11 Chisels

QUANTITIES :
Excavation : 30860m² (incl. 4.230m² in Rock (III))
Thickness : 1.20m
Depth : 30 to 50m
Steel : 7291T
Concrete : 38376m³

STAFF :
R. Hasle (SPM)
A. Deletang (Supervisor)
K.M. Chum (Site Agent) + 43 p.